CURRENT

Please remember to attend the Halftime Campaign Work Session next Tuesday, March 19th. The session will take place at Wheat State Wine Co. from 5:30-7pm.

Construction Update

We have some hard hats on hand, if any of you would like to view the progress; just call our office to make an appointment. Here are some recent updates from Les McDarty, Director of Plant Operations.


Kansas outdoor weather temperatures have warmed somewhat over the past few days and providing the remodel project general contractor the opportunity of pumping concrete into the new surgery perimeter exterior walls up to the brick ledge level and within the next two weeks the concrete walls will be completed.

New Central Supply Warehouse – Installation of all concrete masonry walls will complete by the end of this week. Installation of support iron beams and roofing bar joists supports are underway and will be followed onward by the installation of the roof. By the end of March all of the existing exterior walls of the Central Supply area will be removed. The Central Supply portion of the remodel project is projected to complete by 1-June.

Demolition construction activities in the new PACU temporary location which previously was the OR Waiting Room will complete this week. The room will be painted next week followed by the installation of flooring the week of 18-March and ready for occupancy by the end of March.









William Newton's 3rd Law: "For every action, there is an equal and opposite reaction." -Sir Isaac Newton.

For every action of each campaign volunteer -that means **YOU**-means action towards reaching the goal of \$3 million and helping others to be aware of all the great things going on at William Newton Hospital.

wnhfoundation.org/2ndcentury

SCC Updates/News:

• Radio news of Campaign to be broadcast every Monday and Thursday (for the next 8 weeks) at 8:15am on KSOK. Stay tuned, and let us know what you think!